



Menu

-
-
-
-
-
-
-
-

Project Portfolio



Cost-based progress · 58 projects

- All
- Railways
- Highways
- + Project Details
-

TOTAL PROJECTS
58
39 active

COMPLETED
3
5% rate

IN PROGRESS
39
Active projects

NOT STARTED
16
Awaiting kickoff

TOTAL BUDGET
₹98.81 Cr
Across all projects

TO BE BILLED
₹31.2 Cr
32% of budget

Overall Portfolio Progress 32%

Total: ₹9,880.63 Lacs To Be Billed: ₹3,119.93 Lacs Remaining: ₹6,760.7 Lacs

Status Distribution

58 projects

Completed 3

In Progress 39

Not Started 16

Behind schedule 13

Sector Budget Split

Highway ₹4,242.6 L

Railway ₹5,638.03 L

Section cost vs billed

Section cost ₹9,558.33 Lacs

About to bill ₹3,119.93 Lacs

Project Timeline (Gantt)

Uttarkashi 100m ...	100%
FSI074 - PRETAM...	100%
BLACKSPOT PORT...	95%
DSLCL	85%
Tura Bypass	85%
Imechi 40m Brid...	85%
FSI075- PRETAMP...	79%



Project Details



Menu



Project Details

Section Details

+ Project Details

Project

Sector

Work Type

Company

Date Type

Range mm/dd/yyyy

mm/dd/yyyy

Apply

Clear

Company Management

ID	CODE	PROJECT	LOA DATE	COMPLETION	COST (LAKHS)	LENGTH	SECTOR	DEPARTMENT	WORK TYPE	WORKSTAGES
1	FS 1058	PREPARATION OF RSTC (RECCE SURVEY AND TR... DSLC	LOA 2026-02-15	Due 2023-06-17	₹160 Lakhs	67.000 KM	Highway	BRO	DPR	Submission of Final QAP and Inception Report Approval of Final Alignment Report
2	FS 1082	PREPARATION OF DETAILED PROJECT REPORT (... New Melling - Damteng	LOA 2024-10-21	Due 2025-08-09	₹110 Lakhs	22.000 KM	Highway	BRO	DPR	Receipt of land possession certificates (3E) for 90% of all land parcels identified in LA II re Submission of Final QAP and Inception Report +13
3	FS 1083	PREPARATION OF RECCE SURVEY DETAILED PRO... Tawang- Womingla- Kumrotsar	LOA 2024-10-21	Due 2025-08-08	₹150 Lakhs	40.000 KM	Highway	BRO	DPR	Approval of bid documents and draft civil works contract agreement along with technica Receipt of land possession certificates (3E) for 90% of all land parcels identified in LA II re +13
		Geotechnical								



Menu

-
-
-
-
-
-
-
-

Letters Register



All projects

All sections

From mm/dd/yyyy

to mm/dd/yyyy

Search letter no. or description

Clear filters

460 letters found

PROJECT	SECTION / WORKSTAGE	LETTER NO.	DATE ▼	REV	SUBMITTED TO	DESCRIPTION
PREPARATION OF DETAILED PROJECT REPORT (DPR) FO...	NMD Approval of Final DPR Report, documents and drawings	CIPL-AP/BRO-BRTF/2024-25/047	2027-03-27	R1	HQ CE Project Vartak <bro-vtk@nic.in>	Submission of revised DPR
"PREPARATION OF DETAILED PROJECT REPORT (DPR) FO...	Left & Right Bank Road Approval of Final Alignment Report	DPR-AP/TUTING/YINGKIONG/NHIDCL/2025-26/020	2026-11-06	R0 ALIGNMENT PLAN & REPORT	gmpbasar@gmail.com	SUBMISSION OF DRAFT ALIGNMENT REPORT.
Geotechnical survey, Topographical survey,...	Limchi 40m Bridge Submission of Final DPR report, documents, Cost Estimate and drawings	HCCPL/DPR/SHIVALIK/BRO/2025-26/008	2026-07-22	R2	bro-36brtf@nic.in	Submission of Reports for the Permanent Bridge of 40.0 m Span at Km 53.940 (Limchigad) on Gangotri - Dharasu Road
Manalii Sarchu Elevated	Manali -Sarchu Submission of Final QAP & Inception Report	CIPL-AP/BRO-DPK/2026-27/01	2026-07-10	R0	bro-70rcc@nic.in	Submission of Inception Report & QAP
PREPARATION OF DETAILED PROJECT REPORT (DPR) FO...	NMD	CIPL-AP/BRO-	2026-03-22	R0	HQ CE Project Vartak <bro-vtk@nic.in>	Submission of revised DPR